



Miller Road Reconstruction Status Report

Issue # 1

May 8, 2008

I. Synopsis of work done week ending May 9, 2008. Phase 1, Stage 1

***A. Excavated Miller Road Drain of the Swartz Creek
Drain near Lennon road***

B. Pavement has been removed:

- 1. on west bound lanes of Miller, I-75 to east of
Manwaring**
- 2. on ramp to southbound I-75**
- 3. on the south quadrants of the intersection of
Miller and Ballenger (partial)**

***C. Three traffic lanes are open on Miller Road from
Ballenger to Linden***

***D. Two lanes open on Miller and on Ballenger at the
intersection***

***E. Project is on schedule - Phase 1 will be
completed on June 13th and Phase 2 will begin on
June 14th***

II. Over the Weekend

A. Construction work continues

***B. Three traffic lanes will be open on Miller Road
from Ballenger to Linden***

III. What to expect next week

A. The aggregate (stone) base will be placed on the sections that had pavement removed

B. The curbs will be placed or replaced on those sections

C. Three traffic lanes will be open on Miller Road from Ballenger to Linden

IV. How you can help

A. IMPORTANT: If you want to take advantage of the Road Commission's offer to move, consolidate or install driveway access to your business (at no cost to you) or just want to explore that possibility, please contact Tracey Tucker, Flint Township Economic Enhancement Director at 732-1350 **ASAP – or sooner.**

B. Your ideas, suggestions, recommendations or comments are welcome and requested. Contact Construction Manager John Plamondon at 767-4920 ext 232, or by email at jplamondon@gcrc.org.

C. Check out the Miller Road Page on our website (www.gcrc.org) and sign up for Automatic Email updates.

Legend

 Project Limits

 Study Area